

Rough Close Update



The Norton Cabin

Over the last four weeks work has continued on the cabin foundations and drainage. Much of this work is now complete. Some crazy statistics there were 118 cubic metres of concrete needed for the foundations. This meant there were 19 cement lorries average weight 26 tons delivering over two days.

At each stage Solihull Building control have inspected progress and have been completely satisfied. Last week we had a visit from the Fire Department to inspect access, hydrants etc.

The next stage is to make good the area surrounding the building to enable the delivery of the cabin materials which at present are due around mid-March.



Community Pay-Back

The Community Service Team have continued their work on the footpath from the Campers Car Park to the old Providore. This will now be continued to the Reception Buildings.

Other work this month has been a continuation of electrical safety work on the old providore to enable the removal of the overhead cable.

Work to replace some of the old railway sleepers in the Camp Fire Circle. This is being achieved using redundant sleepers from the Harry Weston Cabin.

Work has also been started painting the main toilet block.